Completion Report

1	Name of Wok	Development of Parks and Construction of watchmen room at Bagalagunte 12th cross, Nagalakshmi temple park in Dasarahalli Zone
2	Sanctioned Estimate No.& Date	CE/DR/TS/ 18/2022-23 Date. 10/10/2022
3	Head of Acount which is Chargeable	P-3588
4	Enstrument Order No. & Date	EE/DZ/PD/WO/01/22-23, Dt.10.05.2022
5	Name of Contractor	D Anand Naidu
6a	Time Stipulated for Completion of work	180 days.
b	Delay in execulation of work	-
7	Measurement recorded in MB	4106
	Page No	410544 to 410554
8	check Measurment of the Asst	
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official incharge of the work	Asst.Executive Enginner T.Dasarahalli Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	Ranganath B R

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
150 Lakhs	Rs. 1265967 = ₹	-	Rs 2340933 = ₹

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER
PROJECT DIVISION

Executive Engineer
Project Division
Dasarahalli Zone, BBMP

ಮುಖ್ಯ ಅಭಿಯಂತರರವರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

Scanned with CamScann